Northeast asphalt, Inc's - Three Week Lookout Schedule

JOB NAME: USH 41; Green Bay - Oconto

	April																								
	4/2 - 4/7						4/9 - 4/14						4/16 - 4/21						4/23 - 4/28						COMMENTS
	M	T	W	R	F	S	M	T	W	R	F	S	M	T	W	R	F	S	M	T	W	R	F	S	
Traffic Control																									
SB Outside Lane Closure	W	E	A	V	E																				Long Term Outside Closure at Bridges, Weave north of RR
SB Inside Lane Closure																									Long Term Inside Closure begins wk of 4/9
CTH B EB & WB Shoulder Closures																									On going as needed
CTH B EB & WB Lane Closures w/ Flagging																									10pm - 5am
SB USH 41 Inside Lane Closure, Off-peak																									Off-Peak Median Access
NB USH 41 Inside Lane Closure, Off-peak																									Off-Peak Median Access
Harbor Lights Rd Closure																									Long Term